



# Ashford Park Progress Report

## Briefing Paper Update

---

**Site:** Ashford Park

**Report Completed by:** Gary Edwards  
Kapiti Quarries and Crushing Manager  
Winstone Aggregates

**Date of Review:** 16th November 2022

**Strategic Objective:** Update to Community Liaison Group

**Briefing Paper for:** Update

---

# Contents

- 1.0    Actions from last CLG Meeting
- 2.0    Complaints
- 3.0    Water Quality Testing
- 4.0    Extraction
- 5.0    Planned work
- 6.0    Rehab and Maintenance

# Ashford Park Progress Report

## 1.0 Actions from last CLG Meeting

### 1.1

## 2.0 Complaints

### 2.1 Nil

## 3.0 Water Quality Testing

### 3.1 Appendix A attached

Link to site – <https://winstoneaggregates.co.nz/ashford-park-otaki/>

## 4.0 Extraction

### 4.1 Current Extraction

The first area of stage 2 is nearing completion and we will be moving further into Ashford Park to start on the remainder of stage 2.

Over the period 8<sup>th</sup> June 2022 – 16<sup>th</sup> November 2022, 18,180 m<sup>3</sup> of gravel was extracted from Ashford Park.

Extraction from Ashford has decreased over the last couple months due to the two projects coming to an end (PP20 / TG) although we have been contacted by several contractors for supply of material to several large subdivisions that are planned for Otaki and the Kapiti Coast Region.

### Current Extraction area





## 5.0 Planned work

Some trees along the Northern Boundary will be removed to make way for the Stage 3 Bund. A fence will be erected along this area so the remainder of Stage 3 can still be utilised by the current tenant

Access to Stage 3 will be via gates installed at the eastern end of stage 3 / stage 2.

## 6.0 Rehab and Maintenance

Stripping and business as usual extraction continues. Outer edge will be rehabilitated as extraction progresses.

Contractors have been organised to come in a weed around plantings at the front entrance to Ashford Park walkways and around the first Island plantings.



Area around first Island is starting to take shape, this will not be able to be finished until we are in Stage 4



